

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	14, '25							Sep 21, '25			
							M	T	W	T	F	S	S	M	T		
1	<b>Site Work - Phase 1</b>																
2	E&S	3 days	Fri 9/26/25	Tue 9/30/25													
3	Clearing and demo	8 days	Wed 10/1/25	Fri 10/10/25	2												
4	Earthwork - pad prep	10 days	Mon 10/13/25	Fri 10/24/25	3												
5	Site Concrete - tank pad	8 days	Mon 10/27/25	Wed 11/5/25	4												
6	Paving - subbase only	5 days	Thu 11/6/25	Wed 11/12/25	5												
7	<b>Salt Shed</b>																
8	Footings and foundation	3 days	Mon 11/10/25	Wed 11/12/25													
9	Concrete Walls	8 days	Thu 11/13/25	Mon 11/24/25	8												
10	Roof structure and sheathing	5 days	Tue 11/25/25	Mon 12/1/25	9												
11	Concrete slab on grade	3 days	Tue 12/2/25	Thu 12/4/25	10												
12	<b>Public Works Building</b>																
13	Asbestos Abatement	1 day	Mon 10/27/25	Mon 10/27/25													
14	Demolish PW building	20 days	Tue 10/28/25	Mon 11/24/25	13												
15	Prepare building pad	5 days	Tue 11/25/25	Mon 12/1/25	14												
16	Footings and foundations	40 days	Tue 12/2/25	Mon 1/26/26	15												
17	Erect steel beams and columns	50 days	Tue 1/27/26	Mon 4/6/26	16												
18	Underground MEP	8 days	Tue 4/7/26	Thu 4/16/26	17												
19	Concrete slab on grade	10 days	Fri 4/17/26	Thu 4/30/26	18												
20	Masonry walls	20 days	Fri 5/1/26	Thu 5/28/26	19												
21	Install windows and doors	10 days	Fri 5/29/26	Thu 6/11/26	20												
22	Exterior caulking	1 day	Fri 6/12/26	Fri 6/12/26	21												
23	<b>Interior Construction - 1st floor</b>																

Project: Willistown schedule 10  
Date: Thu 10/16/25

Task Split Milestone Summary Project Summary Inactive Task Inactive Milestone	Inactive Summary Manual Task Duration-only Manual Summary Rollup Manual Summary Start-only Finish-only	External Tasks External Milestone Deadline Progress Manual Progress	    
---	--	---	------------------

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	14, '25							Sep 21, '25				
							M	T	W	T	F	S	S	M	T			
24	Metal framing	5 days	Fri 5/1/26	Thu 5/7/26	19													
25	Rough MEP	10 days	Mon 5/11/26	Fri 5/22/26														
26	Drywall	8 days	Mon 5/25/26	Wed 6/3/26	25													
27	Prime and 1st coat	5 days	Thu 6/4/26	Wed 6/10/26	26													
28	Interior doors	3 days	Thu 6/11/26	Mon 6/15/26	27													
29	MEP equipment	10 days	Tue 6/16/26	Mon 6/29/26	28													
30	Acoustical ceilings	3 days	Tue 6/30/26	Thu 7/2/26	29													
31	Finish paint	3 days	Fri 7/3/26	Tue 7/7/26	30													
32	Flooring	1 day	Wed 7/8/26	Wed 7/8/26	31													
33	<b>Interior Construction - 2nd floor</b>																	
34	Concrete slab on deck	8 days	Tue 4/7/26	Thu 4/16/26	17													
35	Metal framing	10 days	Fri 4/17/26	Thu 4/30/26	34													
36	Rough MEP	17 days	Fri 5/1/26	Mon 5/25/26	35													
37	Drywall	15 days	Tue 5/26/26	Mon 6/15/26	36													
38	Prime and 1st coat	8 days	Tue 6/16/26	Thu 6/25/26	37													
39	Interior doors	5 days	Fri 6/26/26	Thu 7/2/26	38													
40	MEP equipment	3 days	Fri 7/3/26	Tue 7/7/26	39													
41	Acoustical ceilings	5 days	Wed 7/8/26	Tue 7/14/26	40													
42	Finish paint	5 days	Wed 7/15/26	Tue 7/21/26	41													
43	Flooring	8 days	Wed 7/22/26	Fri 7/31/26	42													
44	<b>Fuel Tanks</b>																	
45	Underground MEP	8 days	Mon 12/1/25	Wed 12/10/25														
46	Tank installation	85 days	Thu 12/11/25	Wed 4/8/26	45													

Project: Willistown schedule 10  
Date: Thu 10/16/25

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			

ID	Task Name	Duration	Start	Finish	Predecessors	Resource Names	14, '25							Sep 21, '25				
							M	T	W	T	F	S	S	M	T			
47	Pump installation	5 days	Thu 4/9/26	Wed 4/15/26	46													
48	Paving and landscaping																	
49	Landscaping	5 days	Mon 4/27/26	Fri 5/1/26														
50	Paving wearing course	10 days	Mon 5/4/26	Fri 5/15/26	49													
51	Striping and signage	3 days	Mon 5/18/26	Wed 5/20/26	50													
52	Punchlist and turnover																	
53	Punchlist	5 days	Mon 8/3/26	Fri 8/7/26	43													
54	Final inspection	1 day	Mon 8/10/26	Mon 8/10/26	53													
55	Building turnover	1 day	Tue 8/11/26	Tue 8/11/26	54													

Project: Willistown schedule 10  
Date: Thu 10/16/25

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			